

Erosion Ratings Table - Sacramento River System

River	River Mile	Right or Left Bank	Levee Mile Start	Levee Mile End	Local Maintaining Agency	GPS begin upstream	GPS middle	GPS end downstream	Bank Slope	Berm Width	Soil Type	Velocity	Bank Stability	Total points	Rating	Comments
Bear	0.8	Left	Unit 3b, LM 12.18	Unit 3b, LM 12.22	RD 1001	N 38.94704335 W 121.5636863		N 38.94647696 W 121.5640936	5	2	2	2	6	17	U	
Cache Creek		Left	Unit 1, LM 2.44	Unit 1, LM 2.58	DWR - Sutter Yard - Cache Creek	N 38.73347328 W 121.799562		N 38.73262162 W 121.7971532	4	2	4	4	4	18	U	
Cache Creek		Left	2.80												NR	
Cache Creek		Left	Unit 1, LM 3.46	Unit 1, LM 3.52	DWR - Sutter Yard - Cache Creek	N 38.73294959 W 121.785095		N 38.73205084 W 121.7852665	4	2	4	4	7	21	U	
Cache Creek		Left	Unit 1, LM 3.86	Unit 1, LM 3.94	DWR - Sutter Yard - Cache Creek	N 38.72824193 W 121.7816207		N 38.72762489 W 121.7803359	4	2	4	4	7	21	U	
Cache Creek		Left	4.20												NR	
Cache Slough	15.9	Left	Unit 2, LM 1.17	Unit 2, LM 1.13	RD 501	N 38.20002017 W 121.6557118		N 38.19953089 W 121.655836	2	4	2	5	6	19	U	
Cache Slough	21.8	Right	Unit 3, LM 3.28	Unit 3, LM 3.44	RD 2060	N 38.26997888 W 121.7049809		N 38.26814584 W 121.7032105								
Cache Slough	22.8	Right		Unit 3, LM 2.21	RD 2060	N 38.28211181 W 121.5826939		N 38.28160834 W 121.7166954	1	5	2	0	4	12	M	Seems to be an error in upstream coordinates
Cache Slough	23.6	Right	Unit 3, LM 1.56	Unit 3, LM 1.71	RD 2060	N 38.28829908 W 121.7246198		N 38.28647765 W 121.7230457	2	5	2	0	4	13	M	
Cherokee Canal		Left	Unit 2, LM 14		DWR - MA 13		N 39.42206834 W 121.7725211		1	5	2	3	2	13	M	
Cherokee Canal		Left	Unit 2, LM 21.71	Unit 2, LM 22.07	DWR - MA 13	N 39.36527935 W 121.8616863		N 39.36249844 W 121.8672739	1	5	2	4	4	16	M	
Deep Water Ship Channel		Left	Unit 1, LM 4.85		RD 999		N 38.43745764 W 121.5977277		2	5	2	1	6	16	M	
Deep Water Ship Channel		Left	Unit 1, LM 4.86		RD 999		N 38.43735064 W 121.5977808		2	5	2	1	6	16	M	
Deer Creek		Right	Unit 2, LM 0.87	Unit 2, LM 0.92	Tehama County	N 39.96826174 W 122.0239078		N 39.96786512 W 122.024696	5	2	3	4	7	21	U	
Deer Creek		Left	Unit 1, LM 2.4		Tehama County		N 39.96290652 W 122.0316258		2	2	3	2	6	15	M	
Elder Creek		Left	Unit 1, LM 1.4		Tehama County										NR	
Elder Creek		Right	Unit 2, LM 3.0		Tehama County										NR	
Elder Creek		Left	Unit 4, LM 3.78	Unit 4, LM 3.84	Tehama County	N 40.05533909 W 122.1278943		N 40.05470403 W 122.1272132	2	2	2	2	0	8	M	
Elk Slough	0.2	Both	Unit 3, LM 0.21		RD 150		N 38.33565509 W 121.5832575		4	5	1	2	5	17	U	
Feather	0.6	Left	Unit 4, LM 11.80	Unit 4, LM 11.83	RD 1001	N 38.79374236 W 121.6285135		N 38.79339417 W 121.6281561	1	2	3	3	7	16	M	
Feather	1.0	Left	Unit 4, LM 11.25	Unit 4, LM 11.45	RD 1001	N 38.8009203 W 121.6330503		N 38.79816483 W 121.6319391	4	2	4	4	7	21	U	
Feather	3.6	Left													NR	
Feather	3.8	Left													NR	
Feather	5.0	Left													NR	
Feather	5.5	Left													NR	

Erosion Ratings Table - Sacramento River System

River	River Mile	Right or Left Bank	Levee Mile Start	Levee Mile End	Local Maintaining Agency	GPS begin upstream	GPS middle	GPS end downstream	Bank Slope	Berm Width	Soil Type	Velocity	Bank Stability	Total points	Rating	Comments
Feather	7.0	Left	Unit 4, LM 5.42	Unit 4, LM 5.50	RD 1001	N 38.87977861 W 121.6122277		N 38.8787131 W 121.6127284	1	3	4	5	7	20	U	
Feather	17.8	Left													NR	
Feather	19.7	Left													NR	
Feather	28.5	Right	Unit 1, LM 14.26	Unit 1, LM 14.03	LD No. 1 - Sutter	N 39.13842825 W 121.6068847		N 39.13563023 W 121.6045119	4	5	4	3	7	23	U	
Georgiana Slough	0.3	Left	Unit 1, LM 11.82	Unit 1, LM 12.05	RD 563	N 38.12998898 W 121.5865186		N 38.13029716 W 121.5822772	3	4	4	3	0	14	M	
Georgiana Slough	1.7	Left	Unit 1, LM 10.63	Unit 1, LM 10.89	RD 563	N 38.14347309 W 121.5997584		N 38.14030243 W 121.597228	2	4	4	3	2	15	M	
Georgiana Slough	2.5	Left	Unit 1, LM 9.89	Unit 1, LM 9.96	RD 563	N 38.1508478 W 121.5936152		N 38.15122364 W 121.5947452	1	4	4	3	4	16	M	
Georgiana Slough	3.6	Left	Unit 1, LM 8.55	Unit 1, LM 8.75	RD 563	N 38.15608473 W 121.5918342		N 38.1529193 W 121.5912573	2	4	4	3	2	15	M	
Georgiana Slough	3.7	Left	Unit 1, LM 8.47		RD 563		N 38.15724752 W 121.5908621		2	4	4	3	2	15	M	
Georgiana Slough	3.7	Left	Unit 1, LM 8.49	Unit 1, LM 8.53	RD 563	N 38.15700802 W 121.5912665		N 38.15642221 W 121.591693	2	4	4	3	2	15	M	
Georgiana Slough	4.0	Left	Unit 1, LM 8.29	Unit 1, LM 8.38	RD 563	N 38.15711108 W 121.5874466		N 38.15720409 W 121.5891133	4	4	4	3	4	19	U	
Georgiana Slough	4.3	Left	Unit 1, LM 8.04	Unit 1, LM 8.22	RD 563	N 38.15999408 W 121.5852759		N 38.15763061 W 121.5866567	3	4	4	3	0	14	M	
Georgiana Slough	4.5	Left	Unit 1, LM 7.95		RD 563		N 38.16125739 W 121.5847888		3	4	4	3	6	20	U	
Georgiana Slough	4.6	Left	Unit 1, LM 7.70	Unit 1, LM 7.92	RD 563	N 38.1644799 W 121.5832149		N 38.16156158 W 121.5846317	3	4	4	3	6	20	U	
Georgiana Slough	5.3	Left	Unit 1, LM 6.83	Unit 1, LM 7.44	RD 563	N 38.17631404 W 121.5800856		N 38.16798093 W 121.5817319	3	4	4	3	2	16	M	
Georgiana Slough	6.1	Left	Unit 1, LM 6.06	Unit 1, LM 6.39	RD 563	N 38.18210665 W 121.5702577		N 38.18148697 W 121.576143	3	2	4	3	2	14	M	
Georgiana Slough	6.4	Left	Unit 1, LM 5.90	Unit 1, LM 5.98	RD 563	N 38.18338194 W 121.5678779		N 38.18267999 W 121.5689704	3	2	4	3	2	14	M	
Georgiana Slough	6.6	Left	Unit 1, LM 5.61	Unit 1, LM 5.67		N 38.18553905 W 121.5633532		N 38.18516573 W 121.5644685	4	2	4	3	2	15	M	
Georgiana Slough	6.8	Left													NR	
Georgiana Slough	7.0	Right	Unit 1, LM 5.11	Unit 1, LM 5.24	RD 556	N 38.1897749 W 121.5577291		N 38.18828961 W 121.5591208	4	3	4	3	6	20	U	
Georgiana Slough	8.3	Left	Unit 1, LM 3.99	Unit 1, LM 4.00	RD 563	N 38.20080436 W 121.5425918		N 38.20070208 W 121.5428431	3	2	4	3	4	16	M	
Georgiana Slough	9.3	Left	Unit 1, LM 2.68	Unit 1, LM 2.87		N 38.21393973 W 121.5376961		N 38.21168025 W 121.5356015	4	2	4	1	6	17	U	
Knights Landing Ridge Cut		Right	Unit 1, LM 0.26	Unit 1, LM 0.00	Knights Landing Ridge Drainage District	N 38.72226173 W 121.6663495		N 38.71893823 W 121.663858	2	5	2	0	6	15	M	
Knights Landing Ridge Cut		Left	Unit 2, LM 6.03	Unit 2, LM 4.39	Knights Landing Ridge Drainage District	N 121.7240017 W 38.79256232		N 38.77582381 W 121.703773	2	5	2	0	6	15	M	
Knights Landing Ridge Cut		Left	Unit 2, LM 4.09	Unit 2, LM 4.01	Knights Landing Ridge Drainage District	N 38.77193236 W 121.7017275		N 38.77090116 W 121.701391	2	5	2	0	6	15	M	
Knights Landing Ridge Cut		Left	Unit 2, LM 3.08	Unit 2, LM 3.01	Knights Landing Ridge Drainage District	N 38.75946836 W 121.693925		N 38.75862329 W 121.6932847	2	5	2	0	7	16	M	

Erosion Ratings Table - Sacramento River System

River	River Mile	Right or Left Bank	Levee Mile Start	Levee Mile End	Local Maintaining Agency	GPS begin upstream	GPS middle	GPS end downstream	Bank Slope	Berm Width	Soil Type	Velocity	Bank Stability	Total points	Rating	Comments
Knights Landing Ridge Cut		Left	Unit 2, LM 2.96	Unit 2, LM 2.74	Knights Landing Ridge Drainage District	N 38.75794168 W 121.6929625		N 38.75490174 W 121.6925654	2	5	2	0	4	13	M	
Lower American	0.4	Left	Unit 4, LM 0.49	Unit 4, LM 0.42	American River Flood Control District	N 38.60130613 W 121.500731		N 38.60103326 W 121.5018673	3	3	4	4	6	20	U	
Lower American	2.8	Left	Unit 4, LM 2.65	Unit 4, LM 2.60	American River Flood Control District	N 38.58900831 W121.4677601		N 38.58927366 W 121.468679	4	2	4	3	7	20	U	
Lower American	10.0	Left	Unit 4, LM 9.57		American River Flood Control District		N 38.56735008 W 121.3717021		3	2	4	5	1	15	M	
Lower American	10.6	Left	Unit 4, LM 10.21	Unit 4, LM 10.19	American River Flood Control District	N 38.56996537 W 121.3604842		N 38.56980527 W 121.3609127	5	2	4	3	1	15	M	
Natomas Cross Canal		Right	Unit 5, LM 3.0		RD 1001										NR	
Sacramento	8.0	Left	Unit 2, LM 4.44	Unit 2, LM 4.59	RD 341	N 38.09062056 W 121.7068551		N 38.08857282 W 121.7072987	5	5	4	4	0	18	U	
Sacramento	10.8	Left	Unit 2, LM 9.70	Unit 2, LM 9.91	Brannan Andrus Levee Maintenance District	N 38.13138724 W 121.6873476		N 38.12861284 W 121.6883428	4	5	4	4	4	21	U	
Sacramento	21.5	Left	Unit 2, LM 4.85	Unit 2, LM 4.89	RD 556	N 38.20064643 W 121.5576864		N 38.20022522 W 121.5578294	3	3	4	4	1	15	M	
Sacramento	22.5	Left	Unit 2, LM 3.96	Unit 2, LM 3.96	RD 556	N 38.21344865 W 121.5572598		N 38.21111231 W 121.557143	4	2	4	3	2	15	M	
Sacramento	22.7	Left	Unit 2, LM 3.58	Unit 2, LM 3.64	RD 556	N 38.21895128 W 121.5567598		N 38.21810427 W 121.5568898	3	5	4	3	1	16	M	
Sacramento	23.2	Left	Unit 2, LM 3.17	Unit 2, LM 3.28	RD 556	N 38.22485076 W 121.555783		N 38.22323343 W 121.5558286	4	2	4	3	2	15	M	
Sacramento	23.3	Left													NR	
Sacramento	24.8	Left	Unit 2, LM 1.44	Unit 2, LM 1.58	RD 556	N 38.24046433 W 121.5440651		N 38.24078479 W 121.5467531	2	2	4	3	1	12	M	
Sacramento	25.2	Left	Unit 2, LM 1.08	Unit 2, LM 1.14	RD 556	N 38.23907539 W 121.5377492		N 38.23931503 W 121.5387615	4	2	2	3	6	17	U	
Sacramento	26.0	Left	Unit 2, LM 0.31	Unit 2, LM 0.60	RD 556	N 38.23887236 W 121.5240018		N 38.23794981 W 121.529258	4	5	2	4	6	21	U	
Sacramento	31.6	Right	Unit 2, LM 16.88	Unit 2, LM 16.79	RD 3	N 38.29574582 W 121.5662439		N 38.29477276 W 121.5653254	3	5	4	4	0	16	M	Possible error - shouldn't RD 3 be on left bank?
Sacramento	35.3	Right	Unit 2, LM 1.28	Unit 2, LM 1.25	RD 150	N 38.34207793 W 121.5614364		N 38.34161658 W 121.5616857	3	5	4	4	0	16	M	
Sacramento	35.4	Right	Unit 2, LM 1.43		RD 150		N 38.34353607 W 121.5596364		2	5	4	4	4	19	U	
Sacramento	35.4	Left	Unit 1, LM 1.23	Unit 1, LM 1.32	RD 755	N 38.34325058 W 121.5575004		N 38.34261777 W 121.5590429	3	5	4	4	2	18	U	
Sacramento	38.5	Right	Unit 2, LM 4.64	Unit 2, LM 4.57	RD 150	N 38.37191005 W 121.5231744		N 38.37093359 W 121.5229683	3	4	2	4	4	17	U	
Sacramento	41.9	Right	Unit 4, LM 0.27	Unit 4, LM 0.01	RD 999	N 38.4177307 W 121.5249204		N 38.41442609 W 121.5227089	3	5	4	4	1	17	U	
Sacramento	42.7	Right		Unit 4, LM 0.81	RD 999	N 38.42482812 W 121.5458162		N 38.42460218 W 121.5296683	3	5	4	4	6	22	U	Daniel's calculator does not compute upstream coordinates
Sacramento	49.7	Left	Unit 1, LM 6.20	Unit 1, LM 6.32	DWR - M.A. 9	N 38.48118968 W 121.5462399		N 38.48060402 W 121.5437807	3	2	5	4	6	20	U	
Sacramento	52.3	Left	Unit 1, LM 6.64		RD 900	N 38.51521044 W 121.5475933		N 38.51410793 W 121.5151617	3	3	4	4	2	16	M	Daniel's calculator does not compute downstream coordinates
Sacramento	53.5	Right	Unit 1, LM 5.34	Unit 1, LM 5.38	RD 900	N 38.52094919 W 121.5248626		N 38.51988227 W 121.5252252	4	3	4	4	6	21	U	

Erosion Ratings Table - Sacramento River System

River	River Mile	Right or Left Bank	Levee Mile Start	Levee Mile End	Local Maintaining Agency	GPS begin upstream	GPS middle	GPS end downstream	Bank Slope	Berm Width	Soil Type	Velocity	Bank Stability	Total points	Rating	Comments
Sacramento	55.2	Left	Unit 1, LM 0.75	Unit 1, LM 0.88	DWR - M.A. 9	N 38.53399147 W 121.5209321		N 38.53321588 W 121.5230344	2	5	4	3	6	20	U	
Sacramento	55.5	Left	Unit 1, LM 0.42	Unit 1, LM 0.46	DWR - M.A. 9	N 38.53667392 W 121.5163572		N 38.53603592 W 121.5170867	3	2	4	3	6	18	U	
Sacramento	56.5	Right													NR	
Sacramento	56.6	Left													NR	
Sacramento	56.7	Right													NR	
Sacramento	57.0	Right	Unit 1, LM 2.08	Unit 1, LM 2.11	RD 900	N 38.55820761 W 121.5167157		N 38.55775111 W 121.5165656	2	5	4	4	1	16	M	
Sacramento	57.2	Right	Unit 1, LM 1.94	Unit 1, LM 1.99	RD 900	N 38.56008861 W 121.5179897		N 38.55901917 W 121.5179897	3	5	4	4	7	23	U	
Sacramento	62.9	Right	Unit 1, LM 4.34	Unit 1, LM 4.38	RD 537	N 38.60131879 W 121.5531538		N 38.60090748 W 121.552815	3	2	2	3	6	16	M	
Sacramento	63.0	Right	Unit 1, LM 4.30		RD 537		N 38.60191441 W 121.5535598		3	2	2	2	6	15	M	
Sacramento	71.3	Right													NR	
Sacramento	73.5	Left													NR	
Sacramento	74.4	Right													NR	
Sacramento	75.3	Right													NR	
Sacramento	77.2	Left													NR	
Sacramento	77.7	Right													NR	
Sacramento	78.3	Left	Unit 1, LM 0.48	Unit 1, LM 0.61	RD 1000	N 38.77450704 W 121.5988652		N 38.77292147 W 121.5977878	1	2	4	3	6	16	M	
Sacramento	78.8	Left													NR	
Sacramento	83.9	Right													NR	
Sacramento	86.3	Left													NR	
Sacramento	86.5	Right	Unit 1, LM 3.47	Unit 1, LM 3.49	Yolo Service Area 6	N 38.77733052 W 121.6866208		N 38.77705072 W 121.6864759	2	3	4	3	1	13	M	
Sacramento	86.9	Right													NR	
Sacramento	87.0	Left													NR	
Sacramento	92.8	Left	Unit 1, LM 8.56	Unit 1, LM 8.37	RD 1500	N 38.84041594 W 121.726865		N 38.83882647 W 121.7301746	2	5	4	3	0	14	M	
Sacramento	93.7	Left	Unit 1, LM 9.67	Unit 1, LM 9.46	RD 1500	N 38.85236197 W 121.7236192		N 38.85027347 W 121.7239212	3	2	4	3	6	18	U	
Sacramento	95.8	Left													NR	
Sacramento	96.2	Left													NR	

Erosion Ratings Table - Sacramento River System

River	River Mile	Right or Left Bank	Levee Mile Start	Levee Mile End	Local Maintaining Agency	GPS begin upstream	GPS middle	GPS end downstream	Bank Slope	Berm Width	Soil Type	Velocity	Bank Stability	Total points	Rating	Comments
Sacramento	99.0	Left	Unit 1, LM 14.43	Unit 1, LM 14.13	RD 1500	N 38.86188819 W 121.7840832		N 38.85744112 W 121.7839183	4	2	4	2	0	12	M	
Sacramento	101.3	Right	Unit 1, LM 11.65	Unit 1, LM 11.62	Sacramento River West Side Levee District	N 38.87510869 W 121.8135918		N 38.87485428 W 121.8130179	4	2	2	3	4	15	M	
Sacramento	103.4	Left													NR	
Sacramento	104.0	Left													NR	
Sacramento	104.5	Left													NR	
Sacramento	114.5	Right													NR	
Sacramento	116.0	Left													NR	
Sacramento	116.5	Left	Unit 1, LM 31.81	Unit 1, LM 31.34	RD 1500	N 39.00622064 W 121.8124577		N 39.00329329 W 121.8050307	3	2	4	3	7	19	U	
Sacramento	122.0	Right													NR	
Sacramento	122.3	Right													NR	
Sacramento	123.3	Left													NR	
Sacramento	123.7	Right	Unit 1, LM 31.82		Sacramento River West Side Levee District		N 39.06695228 W 121.8671174		4	2	2	4	0	12	M	
Sacramento	127.9	Right													NR	
Sacramento	130.0	Left	Unit 2, LM 8.18	Unit 2, LM 8.25	RD 70	N 39.122177149 W 121.9098923		N 39.12133181 W 121.9094061	3	5	2	2	6	18	U	
Sacramento	131.8	Left													NR	
Sacramento	132.9	Right													NR	
Sacramento	133.0	Left													NR	
Sacramento	133.8	Left													NR	
Sacramento	136.6	Left													NR	
Sacramento	136.7	Right													NR	
Sacramento	136.9	Right													NR	
Sacramento	138.1	Left	Unit 2, LM 0.04	Unit 2, LM 0.33	RD 70	N 39.19003825 W 121.9341991		N 39.19321902 W 121.9357829	4	5	2	2	4	17	U	
Sacramento	152.8	Left													NR	
Sacramento	157.7	Right													NR	
Sacramento	163.0	Left													NR	
Sacramento	168.3	Left													NR	

Erosion Ratings Table - Sacramento River System

River	River Mile	Right or Left Bank	Levee Mile Start	Levee Mile End	Local Maintaining Agency	GPS begin upstream	GPS middle	GPS end downstream	Bank Slope	Berm Width	Soil Type	Velocity	Bank Stability	Total points	Rating	Comments
Sacramento	172.0	Left													NR	
Sacramento	177.8	Right	Unit 1, LM 6.74	Unit 1, LM 6.55	LD No.1 - Glenn County	N 39.5566168 W 122.0034718		N 39.55393855 W 122.0026145	3	5	2	4	4	18	U	
Steamboat Slough	16.6	Right	Unit 1, LM 5.13	Unit 1, LM 5.21	RD 501	N 38.19450425 W 121.6325923		N 38.1941583 W 121.6338974						0	NR	Cannot find rating sheet
Steamboat Slough	18.8	Right	Unit 1, LM 3.05	Unit 1, LM 3.12	RD 501	N 38.21256802 W 121.6097065		N 38.21158142 W 121.6098335	4	5	2	3	0	14	M	
Steamboat Slough	23.2	Left	Unit 1, LM 2.80	Unit 1, LM 2.83	RD 3	N 38.26928206 W 121.5889635		N 38.26885948 W 121.5886551	3	5	2	3	1	14	M	
Steamboat Slough	23.9	Right	Unit 2, LM 2.13	Unit 2, LM 2.15	RD 349	N 38.27898474 W 121.5895282		N 38.27856488 W 121.5897672	4	3	2	3	1	13	M	
Steamboat Slough	24.7	Right	Unit 2, LM 1.34	Unit 2, LM 1.49	RD 349	N 38.28871129 W 121.5837451		N 38.28646396 W 121.5849262	4	3	2	3	6	18	U	
Steamboat Slough	25.0	Left	Unit 1, LM 0.88	Unit 1, LM 0.98	RD 3	N 38.29338666 W 121.5800123		N 38.29268299 W 121.5829176	3	3	2	3	1	12	M	
Steamboat Slough	25.8	Right		Unit 1, LM 0.32	RD 3	N38.30231741 W 121.5300075		N 38.30173216 W 121.5796266	3	5	2	3	1	14	M	
Steamboat Slough	26.0	Left	Unit 1, LM 0.18	Unit 1, LM 0.24	RD 3	N 38.30308339 W 121.5773872		N 38.30262302 W 121.5783245	3	3	2	3	1	12	M	
Sutter Slough	24.7	Right	Unit 3, LM 0.63	Unit 3, LM 0.30	RD 999	N 38.29551517 W 121.6055872		N 38.29088633 W 121.6043513	2	3	2	3	1	11	M	
Sutter Slough	26.5	Left	Unit 3, LM 4.71	Unit 3, LM 4.60	RD 349	N 38.31540781 W 121.591517		N 38.31398788 W 121.5922217	3	5	2	4	6	20	U	
Sutter Bypass East Levee		Left	Unit 1, LM 0.47	Unit 1, LM 0.49	DWR	N 39.14613281 W 121.8266104		N 39.14597872 W 121.8263189	4	3	4	2	6	19	U	
Willow Slough Bypass		Left	Unit 3, LM 2.49	Unit 3, LM 2.20	RD 2035	N 38.59078358 W 121.6649098		N 38.59088998 W 121.6596714	2	5	2	0	0	9	M	
Willow Slough Bypass		Left	Unit 1, LM 0.53	Unit 1, LM 0.13	DWR	N 38.59051601 W 121.6751158		N 38.59069369 W 121.6677745	3	5	2	0	4	14	M	
Willow Slough Bypass		Right	Unit 2, LM 6.71	Unit 2, LM 6.85	DWR	N 38.5788666 W 121.6474222		N 38.57702777 W 121.6472333	2	5	2	0	4	13	M	
Yolo Bypass		Right	Unit 2, LM 0.28	Unit 2, LM 0.36	RD 2035	N 38.67322902 W 121.6717325		N 38.67206949 W 121.6715162	0	5	2	1	6	14	M	
Yolo Bypass		Right	Unit 2, LM 1.97	Unit 2, LM 2.02	RD 2035	N 38.64888138 W 121.6666526		N 38.64817839 W 121.6663851	0	5	2	1	6	14	M	
Yolo Bypass		Right	Unit 2, LM 4.08	Unit 2, LM 4.39	RD 2035	N 38.62218936 W 121.6482769		N 38.61826713 W 121.6453712	0	5	2	1	6	14	M	
Yolo Bypass		Right	Unit 1, LM 2.53	Unit 1, LM 2.68	DWR	N 38.72549176 W 121.6620142		N 38.72437144 W 121.6645374	2	5	4	1	4	16	M	
Yolo Bypass		Right	Unit 1, LM 2.38	Unit 1, LM 2.41	DWR	N 38.72689285 W 121.6601356		N 38.72639081 W 121.6601431	2	5	4	1	6	18	U	
Yuba		Left	Unit 7, LM 4.04	Unit 7, LM 3.55	RD 784	N 39.15321457 W 121.5142574		N 39.15038644 W 121.5174047	5	5	4	0	6	20	U	

Legend

In berm (not rated)
8 to 16 points = M
17 points or greater = U